

ವಿಷಯ ಬಂಗಲೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಟಿಪ್ಪಣಿ ಹಾಳೆ
..... ನಿಡುವ ಬಗ್ಗೆ.....

ಪುಟದ ಸಂಖ್ಯೆ
ಕಡತದ ಸಂಖ್ಯೆ

ಕಂಡಿಕೆ
ಸಂಖ್ಯೆ

ಟಿಪ್ಪಣಿಗಳು ಮತ್ತು ಆಜ್ಞೆಗಳು

ಮಂಡಿಸಿದೆ.

ವಿಷಯ:- Construction of Additional floor to Ambedkar Samudaya Bhavana in Allalasandra in ward no:04 ಎಂಬ ಕಾಮಗಾರಿಗೆ ಇ.ಓ.ಟಿ ಮಂಜೂರಾತಿ ನೀಡುವ ಬಗ್ಗೆ.

ಉಲ್ಲೇಖ:-1) ಕಾಮಗಾರಿ ಆದೇಶ ಸಂ: BBMP/EE/YNK.D/KPP-12/WO/44/2023-24, dt:9/3/2024

2) ಕಾಮಗಾರಿ ಸಂಕೇತ: 004-24-000006

3) ಗುತ್ತಿಗೆದಾರರ ಮನವಿ ಪತ್ರದ ದಿ:

ಮೇಲ್ಕಂಡ ವಿಷಯಕ್ಕೆ ಸಂಬಂಧಿಸಿದಂತೆ, ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗದ ವಾರ್ಡ್ ನಂ:04 ರ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ Construction of Additional floor to Ambedkar Samudaya Bhavana in Allalasandra in ward no:04 ಎಂಬ ಕಾಮಗಾರಿಯು ರೂ.30.00 ಲಕ್ಷಗಳಿಗೆ ಮಂಜೂರಾಗಿದ್ದು, ಸದರಿ ಕಾಮಗಾರಿಯನ್ನು ಉಲ್ಲೇಖದಂತೆ Sri.Manoj Naik, 1ನೇ ದರ್ಜೆ ಗುತ್ತಿಗೆದಾರರಿಗೆ ದಿನಾಂಕ:9-03-2024 ರಂದು ಕಾರ್ಯಾದೇಶವನ್ನು ನೀಡಿರುತ್ತಾರೆ.

ಮುಂದುವರೆದು, ಕಾಮಗಾರಿಯನ್ನು ನಿರ್ವಹಿಸುವ ಸಂದರ್ಭದಲ್ಲಿ ಸಾರ್ವತ್ರಿಕ ಲೋಕಸಭಾ ಚುನಾವಣೆ ಇದ್ದುದರಿಂದ ಕಾರ್ಯಾದೇಶದ ಅವಧಿಯಂತೆ ಪೂರ್ಣಗೊಳಿಸಲು ಸಾಧ್ಯವಾಗಿರುವುದಿಲ್ಲ. ಆದುದರಿಂದ ಸದರಿ ಕಾಮಗಾರಿಯನ್ನು ಪೂರ್ಣಗೊಳಿಸಲು ಒಟ್ಟು 27 ದಿನಗಳ ಕಾಲಾವಧಿ ವಿಸ್ತರಣೆಯನ್ನು ಅನುಮೋದಿಸಿ ಮಂಜೂರು ಮಾಡಲು ಈ ಮೂಲಕ ಕೋರಲಾಗಿದೆ.

ಮೇಲ್ಕಂಡ ಕಾಮಗಾರಿಗೆ 120 ದಿನಗಳ ಕಾಲಾವಕಾಶವನ್ನು ಕಾರ್ಯಾದೇಶದಲ್ಲಿ ನಿಗದಿಪಡಿಸಲಾಗಿತ್ತು. ಆದರೆ ಸದರಿ ಕಾಮಗಾರಿಯನ್ನು ಪೂರ್ಣಗೊಳಿಸಲಾಗಿರುತ್ತದೆ. ಆದುದರಿಂದ 27 ದಿನಗಳು ಕಾಲಾವಧಿ ವಿಸ್ತರಣೆಯನ್ನು ದಂಡ ವಿಧಿಸಿ / ವಿಧಿಸದೆ ಮಂಜೂರಾತಿಗಾಗಿ ಕೋರಿ ಕಡತವನ್ನು ಮುಂದಿನ ಆದೇಶಕ್ಕೆ ಮಂಡಿಸಿದೆ.

ಸ.ಅ

ವಾರ್ಡ್ ನಂ:

ಸಹಾಯಕ ಕಾರ್ಯಕರ್ತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ, ಬಂಗಲೂರು-64.

4/ Executive Engineer (YNK) /

ಪು.ತಿ.ನೋ


ಕಂಡಿಕೆ
ಸಂಖ್ಯೆ

ಪುಟದ ಸಂಖ್ಯೆ 102
ಕಡತದ ಸಂಖ್ಯೆ

ಟಿಪ್ಪಣಿಗಳು ಮತ್ತು ಅಂಶಗಳು

ಕಂಡಿಕೆ (1) ಶಿರ(3) ರಲ್ಲಿ ಎವರಿಟುವಂತೆ ಎಲ್ಲಾ
ಅನಿರೀತ ದಿನಗಳಿಗೆ ಯಾವುದೇ ರೀತಿಯ ಅನಿರೀತ
EOT ಗ್ರಹಿಸುವುದಿಲ್ಲ

AS



Executive Engineer
Yelahanka Division
B.B.M.P. Bangalore-64

ವಿಷಯ


ಕಂಡಿಕೆ
ಸಂಖ್ಯೆ

EXTENSION OF TIME PROPOSAL


1	Name of work	Construction of Additional floor to Ambedkar Samudaya Bhavana in Allalasandra in ward no:04
2	Amount of work portion	✓
3	Estimated Cost	Rs.30.00
4	Name of Contractor	Sri Manoj Naik
5	Agreement no	BBMP/EE/YNK.D/KPP/AG/56/2023-24, dt:7/3/2024
6	No and date under which work order issued	BBMP/EE/YNK.D/KPP-12/WO/44/2023-24, dt:9/3/2024
7	Time limit originally fixed for completion	120 days
8	Date of application by the contractor for granting	✓
9	Date of receipt of application in the Sub Division office	✓
10	Extension granted if any	✓
	I	✓
	II	✓
11	Work carried out by the contractor during the original period stipulated in the contract	✓
12	Work carried out during 1st extension	✓
13	Work carries out during 2nd extension	✓
14	Time now applied for	✓

-04-

15	Date of recommending time 2nd extension	✓
16	Weather the original application of the contractor is enclosed	✓
17	Balance of remaining work	✓
18	Probable time required for completion of remaining work	✓
19	Cost work charged establishment charged on the work after the expiry original period	✓
20	Weather notice as per clause of contract has been issued	✓
21	Remarks of the AEE and the daily rate of penalty proposed	✓
21	Remarks of the EE and the daily rate of penalty proposed	ಅಗಲದ ದಿನದ ಅಧಿಕಾರ EOT ಗ್ರಾಹಕರಿಗೆ


Assistant Engineer


Assistant Executive Engineer
ಅಗಲದ ದಿನದ ಅಧಿಕಾರ
0.0.0.0. ದಿನದ-04


Executive Engineer
Yelahanka Division, Bangalore-64